



***Appendix Y
Implementation Schedules for
Intake/Discharge Alternatives***

***Renewal of NPDES CA0109223
Carlsbad Desalination Project***

Carlsbad Desalination Plant Intake/Discharge Project Schedules



5780 Fleet Street, Suite 140

Carlsbad, CA 92008

September 4, 2015

Table of Contents

- 1. Introduction..... 3
 - A. SIG Intake with Discharge Flow Augmentation 3
 - B. SIG Intake with Discharge Diffuser..... 5
 - C. Screened Intake with Discharge Flow Augmentation..... 7
 - D. Screened Intake with Discharge Diffuser..... 7

1. Introduction

Each intake and outfall technology features unique engineering and constructability characteristics which will impact the individual project schedules for each. Alternatives including the SIG, for example, will require longer construction periods. The sections below describe the scheduling considerations for each of the intake/discharge alternatives considered.

A. SIG Intake with Discharge Flow Augmentation


In August of 2014, Poseidon evaluated the schedule of implementing a SIG intake with discharge flow augmentation and presented the evaluation to the SWRCB as part of comments to the proposed Ocean Plan Amendment. Since August of 2014, Poseidon has been engaged with the California Coastal Commission in the evaluation of the alternative intakes for the proposed Huntington Beach Desalination Facility (HBDF). As a result of the HBDF intake evaluation (Report of Waste Discharge Appendix U), updates have been made to the design and layout of the SIG. Specifically, the updated design now provides stand-alone piping for each cell and the provision for an intermediate pump station, both resulting in additional time compared to the design from August 2014. Since the schedule evaluation from August 2014 already appeared prohibitive, and the new design would only increase project duration, the schedule evaluation has not been re-performed. Rather, the schedule evaluation from August 2014 is presented below and considered to be aggressive for the purposes of this intake evaluation.

Carlsbad Desalination Facility

Poseidon Water

304 MGD Seafloor Infiltration Gallery (SIG)

Conceptual Construction Schedule



B. SIG Intake with Discharge Diffuser


Similar to the implementation of a SIG with discharge flow augmentation, Poseidon evaluated the schedule of implementing a SIG with discharge diffuser in August of 2014. Since the schedule evaluation from August 2014 already appeared prohibitive, and the new design would only increase project duration, the schedule evaluation has not been re-performed. Rather, the schedule evaluation from August 2014 is presented below and considered to be aggressive for the purposes of this intake evaluation. Note that, although not specifically shown, it is estimated that the project critical path would be driven by SIG construction activities and that diffuser work activities could be performed within the duration required to complete the SIG.

Carlsbad Desalination Facility

Poseidon Water

104 MGD Seafloor Infiltration Gallery (SIG)

Conceptual Construction Schedule



C. Screened Intake with Discharge Flow Augmentation

In August of 2015, Poseidon updated the schedule of implementing a New Screen/Fish Friendly Pumping Structure. The estimated construction schedule for the New Screen/Fish Friendly Pumping Structure is approximately 2 years.

Surface Intake with Discharge Flow Augmentation

(2 Years)

TASK	DURATION	YEAR 1				YEAR 2				YEAR 3					
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
PROCUREMENT															
Equipment	18 Months	[Bar spanning Q1-Q4 Year 1 and Q1-Q2 Year 2]													
MOBILIZATION															
Mobilize and Set up Site	3 Months	[Bar in Q1 Year 1]													
Dewatering	12 Months		[Bar spanning Q2-Q4 Year 1 and Q1-Q2 Year 2]												
INSTALL															
Civil Work	12 Months			[Bar spanning Q3-Q4 Year 1 and Q1-Q2 Year 2]											
Mechanical	12 Months			[Bar spanning Q4 Year 1 and Q1-Q3 Year 2]											
Electrical	6 Months			[Bar spanning Q3-Q4 Year 2]											
STARTUP															
Startup	3 Months											[Bar in Q3 Year 3]			
DEMOBILIZATION															
Tear Down Laydown and Demobilize	3 Months											[Bar in Q4 Year 3]			

D. Screened Intake with Discharge Diffuser

In August of 2015, Poseidon updated the schedule of implementing a new screen intake with a discharge diffuser. The estimated construction schedule for the new screen intake with a discharge diffuser is approximately 3 years.

Surface Intake with Discharge Diffuser

(3 Years)

TASK	DURATION	YEAR 1				YEAR 2				YEAR 3					
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
PROCUREMENT															
Equipment	18 Months	[Bar spanning Q1-Q4 Year 1 and Q1-Q2 Year 2]													
MOBILIZATION															
Mobilize and Set up Site	3 Months	[Bar in Q1 Year 1]													
Dewatering	12 Months		[Bar spanning Q2-Q4 Year 1 and Q1-Q2 Year 2]												
INSTALL															
Civil Work & Tunneling	27 Months			[Bar spanning Q3-Q4 Year 1, Q1-Q3 Year 2, and Q1-Q2 Year 3]											
Mechanical	21 Months			[Bar spanning Q4 Year 1 and Q1-Q3 Year 2]											
Electrical	9 Months			[Bar spanning Q3-Q4 Year 2 and Q1-Q2 Year 3]											
STARTUP															
Startup	3 Months											[Bar in Q4 Year 3]			
DEMOBILIZATION															
Tear Down Laydown and Demobilize	3 Months											[Bar in Q4 Year 3]			