



---

## **APPENDIX C: PROJECT CONSTRUCTION AND OPERATIONS ACTIVITIES**

---

### SANTA ANA RIVER WATER RIGHT APPLICATIONS FOR SUPPLEMENTAL WATER SUPPLY DRAFT ENVIRONMENTAL IMPACT REPORT

---

October 2004

---



## TABLE OF CONTENTS

1.0	CONSTRUCTION ACTIVITIES .....	C.1-1
1.1	Seven Oaks Dam and Reservoir Construction Area .....	C.1-1
1.1.1	Modifications to Seven Oaks Dam.....	C.1-3
1.1.2	New Intake Structure Road .....	C.1-4
1.1.3	New/Modified Streambed Access Road .....	C.1-4
1.1.4	Construction Schedule.....	C.1-5
1.2	Santa Ana River Construction Area .....	C.1-5
1.2.1	Ancillary Pipeline Facilities .....	C.1-7
1.2.2	Rerouting and/or Replacement of Existing Infrastructure.....	C.1-7
1.2.3	Construction Equipment and Personnel.....	C.1-9
1.2.4	Construction Schedule.....	C-19
1.3	Devil Canyon Construction Area.....	C.1-10
1.4	Lytle Creek Construction Area.....	C.1-11
2.0	OPERATIONS AND MAINTENANCE OF NEW FACILITIES .....	C.2-1
2.1	Routine Maintenance Activities .....	C.2-1
2.2	Periodic Maintenance Activities .....	C.2-1

## LIST OF TABLES

1-1	Summary of Major Construction Activities in the Seven Oaks Dam and Reservoir Construction Area .....	C.1-1
1-2	Equipment Anticipated in Construction Areas .....	C.1-2
1-3	Summary of Major Construction Activities in the Santa Ana River Construction Area.....	C.1-6
1-4	Infrastructure to be Rerouted and/or Replaced during Construction in the Santa Ana River Construction Area .....	C.1-8
1-5	Summary of Major Construction Activities in the Devil Canyon Construction Area.....	C.1-11
1-6	Infrastructure to be Rerouted and/or Replaced during Construction in the Devil Canyon Construction Area .....	C.1-11
1-7	Summary of Major Construction Activities in the Lytle Creek Construction Area.....	C.1-12

## LIST OF FIGURES

*All figures can be found in sequential order at the end of this Chapter 1.*

### CHAPTER 1.0 FIGURES

- 1-1 General Locations of Project Construction Areas
- 1-2 Seven Oaks Dam and Reservoir Construction Area
- 1-3 Proposed Project Facilities in Santa Ana River Construction Area
- 1-4 Proposed Project Facilities in Devil Canyon Construction Area
- 1-5 Proposed Project Facilities in Lytle Creek Construction Area
- 1-6 Visual Simulation of Modifications to Seven Oaks Dam Intake Structure
- 1-7 Modifications to Seven Oaks Dam Intake Structure
- 1-8 Proposed Project Construction Schedule
- 1-9 Cross-Sections of Proposed Trench Methods

1 **APPENDIX C**  
2 **CONSTRUCTION AND OPERATION ACTIVITIES**

3 This appendix contains detailed information that expands and complements information on  
4 construction and operation activities presented in the main body of the Environmental Impact  
5 Report (EIR). The information presented here pertains to the construction of new, or  
6 modification of existing, facilities required for implementation of the Project. These facilities  
7 include (i) a number of new pipelines designed to divert and distribute water from the  
8 Santa Ana River (SAR), and (ii) modifications to the intake structure of the Seven Oaks Dam  
9 and roadways in the vicinity of the reservoir.

10 **1.0 CONSTRUCTION ACTIVITIES**

11 Although implementation of the Project would use existing facilities to the extent feasible, new  
12 facilities would be constructed and existing facilities modified. These actions would occur in  
13 four general geographical areas as shown in Figure 1-1. They include the following:

- 14 1. Seven Oaks Dam and Reservoir Construction Area (see Figure 1-2).  
15 2. Santa Ana River Construction Area that includes the lower canyon and alluvial fan area  
16 of the SAR immediately downstream of Seven Oaks Dam (see Figure 1-3).  
17 3. Devil Canyon Construction Area adjacent to the Devil Canyon Power Plant and  
18 Afterbays of the State Water Project (SWP) (see Figure 1-4).  
19 4. Lytle Creek Construction Area that includes the alluvial fan area of lower Lytle Creek  
20 just north of the City of Rialto and an area immediately to the south (see Figure 1-5).

21 **1.1 Seven Oaks Dam and Reservoir Construction Area**

22 Tables 1-1 and 1-2 summarize the major construction activities in the Seven Oaks Dam and  
23 Reservoir Construction Area. All construction in this area would be limited to the dry season,  
24 April to October.

25 **Table 1-1. Summary of Major Construction Activities in the Seven Oaks Dam**  
26 **and Reservoir Construction Area**

<i>Construction Activity</i>	<i>Quantity</i>
Ground Disturbance	10 acres
Estimated Excavation	21,000 cubic yards
Material Disposal	minimal
Maximum Daily Construction Personnel	45 persons
External Vehicle Trips per Day	53 vehicle trips

1

**Table 1-2. Equipment Anticipated in Construction Areas**

<i>Construction Equipment</i>	CONSTRUCTION EQUIPMENT USED			
	<i>Seven Oaks Dam and Reservoir Construction Area</i>	<i>Santa Ana River Construction Area</i>	<i>Devil Canyon Construction Area</i>	<i>Lytle Creek Construction Area</i>
Concrete mixer	1	1	0	1
Compressor	1	1	1	1
Compactor	2	2	1	1
Vertical Auger Drill	1	1	1	1
Grader	2	1	1	1
Backhoe	3	2	1	1
Loaders	3	2	1	1
Excavator	2	2	1	2
Pavement Breaker	0	1	0	1
Portable Rock Screener	0	1	0	0
Generator	2	2	1	2
Crane	1	2	1	2
Pump	0	4	1	2
Welder	5	9	2	4
Dump Truck	6	16	4	8
Water Truck	2	2	1	3
Hydraulic Ram	0	1	1	2
Miscellaneous Truck	3	3	1	3
Street Sweeper	0	1	0	3

2

1 **1.1.1 Modifications to Seven Oaks Dam**

2 The following description of changes required to accommodate seasonal water conservation  
3 storage (50,000 acre-feet [af]) is taken from *Seven Oaks Dam Water Conservation Feasibility Report,*  
4 *Santa Ana River Basin, California, Appendix D - Design and Cost* (USACE June 1997). In this  
5 report, Alternative 3, Option 2 is the alternative most like the Project and therefore serves as the  
6 basis for the following discussion.

7 The intake tower would be raised using a four-story steel frame, the design of which would use  
8 various steel sections as beams, columns, and diagonal bracing (see Figures 1-6 and 1-7). The  
9 columns would be designed with a fixed connection to the maintenance deck at elevation  
10 2,302 ft mean sea level (msl). They would align with the columns of the trashrack structure.  
11 The new deck (at elevation 2,425 ft msl) would be of similar design to the existing deck at  
12 elevation 2,302 ft msl. Access to the new service deck would be provided by a 205-foot, two  
13 span steel girder bridge. This arrangement would preserve access to the existing bridge at  
14 elevation 2,302 ft msl.

15 The existing deck at elevation 2,302 ft msl would not be accessible by vehicles due to the  
16 addition of the steel frame above. However, during low water, removal of debris from the steel  
17 frame would be partially completed from the existing deck, as would inspection of the frame  
18 itself. All crane work and inspection of the wet well, by skip, through the inspection slot, would  
19 be performed from the new deck at elevation 2,425 ft msl.

20 In order to support the additional loads induced by the steel frame extension of the intake  
21 structure, complete demolition and rebuilding of the trash structure is recommended to achieve  
22 the strengthened, integral structure required (see Figure 1-6). The existing intake structure is  
23 not designed for the seismic forces from the seasonal water conservation pool. Additional  
24 strength would be obtained in a concrete "jacket" placed around the existing structure and with  
25 additional concrete and anchor tendons to the sides of the structure (see Figure 1-7).

26 Due to the increased static head resulting from seasonal water conservation storage, a new  
27 bulkhead design would be required. A design similar to the existing bulkhead would provide  
28 adequate additional strength, provided that the design uses thicker steel components. The  
29 bulkhead guide slots (that would consist of steel plates and channels aligned with the existing  
30 slots) would be extended to the new maintenance deck.

31 Although the outlet tunnel would be subjected to additional external hydrostatic loading due to  
32 seasonal water conservation storage, the existing tunnel lining could resist this additional  
33 loading. The vent pipe within the intake structure used to dewater the tunnel would be  
34 extended within the new steel frame so as to be above the seasonal water conservation pool.

35 Operations and maintenance procedures would be similar to the existing intake structure.  
36 Bulkhead installation and removal would require additional hoisting time and the handling and  
37 storage of additional pendants. Since the maintenance deck would be 123 feet above the  
38 trashrack, debris removal from the trashrack would require more time and be more difficult to  
39 accomplish.

1 Based on information provided by the USACE (June 1997), it is estimated that modifications to  
2 the dam and intake tower would involve very little ground disturbance – approximately 3 acres  
3 of disturbance would be due to staging equipment at the bottom of the reservoir. This staging  
4 area would be located in the area that would be inundated by the dam’s debris pool.  
5 Construction is estimated to take up to 18 months but, because construction is limited to the dry  
6 season, it would take up to 3 years before all modifications were completed. Between seasons,  
7 equipment would be stored in the SAR staging area (discussed in detail in section 1.2 of this  
8 appendix). Access to the construction area would be via the existing and new intake structure  
9 roads. Up to 20 construction workers would perform the intake tower modifications. Primary  
10 equipment would include a crane, drilling machines, and welders (see Table 1-2). After  
11 equipment has been delivered, daily deliveries would be minimal, estimated at about two per  
12 day.

### 13 **1.1.2 New Intake Structure Road**

14 Final construction details for the new intake structure road have not yet been developed.  
15 However, it is estimated that the road would be approximately 2,200 feet long, with about  
16 300 feet excavated from bedrock. It is assumed the road would be paved, approximately 24 feet  
17 wide with a guardrail. The new road would follow elevation 2,420 ft msl along the upstream  
18 face of the dam, diverging from the existing intake structure access road beginning near the  
19 right abutment of the dam. The road would connect to the new 205-foot long bridge extending  
20 from the intake tower maintenance deck. The present intake structure access road would  
21 remain intact. The USACE (June 1997) proposed building a new intake access road by  
22 removing some of the rock layer from the dam. It is estimated that roadwork would disturb  
23 approximately 1 acre on the upstream side of the dam and could require over 11,000 cubic yards  
24 (cy) of excavation and 25,000 cy of fill. Following construction, the rock face of the dam would  
25 be replaced. Up to 14 construction workers would be needed to develop the new intake  
26 structure road. Equipment used to construct the road would include excavators and dump  
27 trucks. Roadwork would take approximately 12 months spread over two dry seasons.

### 28 **1.1.3 New/Modified Streambed Access Road**

29 The approval of seasonal water conservation storage within existing flood control operations  
30 would cause seasonal inundation of the existing Warm Springs Canyon Road and connection to  
31 the road that provides upstream access to SCE Powerhouse No. 1 (see Figure 1-2). This would  
32 require relocating portions of these roads to above the seasonal water conservation pool. Final  
33 design of the road modifications is not complete, but it is estimated that two sections of road  
34 would have to be rerouted – a 550-foot segment of Warm Springs Canyon Road and a 10,075-  
35 foot segment of the upstream access road. The relocated road sections would be unpaved,  
36 14 feet wide, and cut into the mountainside, with guardrails. Fifty-foot long turnouts would be  
37 placed approximately every 1,000 feet along the roadway. Roadwork would require first  
38 clearing the proposed roadway of any brush and small trees. After clearing, a road bench  
39 would be cut into the hillside. It is assumed that excavated soil would be scattered along the  
40 roadway or used as fill where necessary. Following road construction, the nearby slopes would  
41 be hydro-seeded.

1 **1.1.4 Construction Schedule**

2 The proposed construction schedule for the different construction elements at Seven Oaks Dam  
3 and Reservoir Area is illustrated in Figure 1-8. Because construction would be limited to the  
4 dry season, it would take approximately 4 years to complete all the Project elements in the  
5 Seven Oaks Dam and Reservoir Construction Area. The first construction element would be  
6 development of the new intake structure road. As the intake structure road is completed, work  
7 on the intake tower and the streambed access road would begin. As shown in Figure 1-8, it is  
8 likely that modifications to the dam, construction of the new intake access road, and relocation  
9 of the streambed access road could occur at the same time as construction in the  
10 Santa Ana River Construction Area. However, construction of these elements could also occur  
11 either before or after construction in the Santa Ana River Construction Area. Construction in  
12 the reservoir area could occur at the same time as the construction of most elements in the  
13 Santa Ana River Construction Area, with the exception of Phase III of the Plunge Pool Pipeline.

14 **1.2 Santa Ana River Construction Area**

15 Table 1-3 summarizes the major construction activities in the Santa Ana River Construction  
16 Area. The primary construction activity associated with implementation of the Project in this  
17 area involves the installation of the Plunge Pool Pipeline, Low Flow Connector Pipeline, and  
18 Morton Canyon Connector II Pipeline. These pipelines would be installed using a cut and cover  
19 method. Activities would include excavation of an open trench, placement of sand/aggregate  
20 in the bottom of the trench, placement of the pipe, filling around the pipe with sand/aggregate,  
21 addition of backfill, and replacement of topsoil.

22 An early step in the construction process for pipelines is site preparation, such as clearing the  
23 construction route and staging areas, setting up a construction office and fuel storage area, and  
24 relocating any utilities and structures in the construction corridor. Following site preparation,  
25 the trench would be excavated, the depth and width of which would vary by pipeline segment.  
26 Vertical side excavations with shoring are not practical in the type of rocky ground that would  
27 be encountered in the unimproved area and, thus, freestanding walls with sloped sides (1 unit  
28 of vertical change for every 1.5 unit of horizontal change) are proposed. New pipes would be  
29 placed 7 to 20 feet below the ground surface.

30 This analysis conservatively assumes the largest anticipated construction ground disturbance  
31 area, i.e., the widest trench slope and the deepest pipe placement. Figure 1-9 illustrates the  
32 different cross sections for the different pipeline segments assuming maximum probable  
33 construction corridors.

34 The above discussion focuses on trenching in unimproved areas. In those areas where the  
35 pipelines cross roads or are installed within roads (such as where the Plunge Pool Pipeline  
36 crosses Greenspot Road), vertical side slopes would be used to the extent feasible to reduce  
37 trench width and limit disruption to the roadway. To open the trench, the roadway pavement  
38 would be removed and the material recycled.



**Table 1-3. Summary of Major Construction Activities in the Santa Ana River Construction Area**

<i>Construction Activity</i>	<i>Quantity</i>
Total Ground Disturbance	133 acres
Construction Corridor Width	
<i>Low Flow Connector</i> (portion outside of common trench with Plunge Pool Pipeline Phase III)	100 feet
<i>Plunge Pool Pipeline Phase I</i>	300 feet
<i>Plunge Pool Pipeline Phase II</i>	300 feet
<i>Plunge Pool Pipeline Phase III</i>	300 feet
<i>Morton Canyon Connector II</i>	100 feet
Estimated Excavation	1,786,000 cubic yards
Material Disposal without Rock Screener	403,000 cubic yards
Material Disposal with Rock Screener	116,000 cubic yards
Maximum Daily Construction Personnel	63 persons
External Vehicle Trips per Day without Rock Screener	143 vehicle trips
External Vehicle Trips per Day with Rock Screener	68 vehicle trips

1  
2

3 Because the floor of a trench is irregular with hard places created by large rocks, a layer of sand  
4 or fine gravel would be placed on the floor of the trench to act as pipe bedding. Pipe bedding  
5 cushions the pipe and provides a surface that can be graded to a straight plane. The proposed  
6 pipes would be made of welded steel with some sections encased in up to 2 feet of concrete.

7 Pipe for construction would be delivered to the construction sites on an as-needed basis, and  
8 storage of pipe at the construction sites would be minimal.

9 Following pipe installation, the area around the pipe would be backfilled with a  
10 sand/aggregate mix. This pipe zone backfill material is chosen for its ability to be readily  
11 placed and compacted, be non-damaging to the pipe exterior, and for its ability to provide  
12 structural support for empty pipe. Above the pipe zone backfill, common backfill (material  
13 removed as part of trenching) would be replaced. Common backfill is placed with minimum  
14 compaction, unless under a roadway, in which case the backfill is compacted to a denser state  
15 appropriate for road fill.

16 Final steps in construction would be to restore ground surfaces to contours similar to pre-  
17 construction conditions. Existing drainage courses would be restored to approximate original  
18 slope and shape. Disturbed areas would be revegetated with native plants.

19 The proposed SAR staging area is illustrated in Figure 1-3. This 12-acre site (formerly a staging  
20 area for construction of Seven Oaks Dam) would accommodate equipment/vehicle storage,  
21 stockpiling, fuel storage, and the construction management office. It is proposed that a portable  
22 rock screener be placed within the staging area of the Santa Ana River Construction Area. The  
23 rock screener would take material excavated during trenching and create the sand/aggregate

1 mix necessary for the pipe zone backfill material. The rock screener would eliminate truck trips  
2 associated with delivery of pipe zone backfill. It is estimated that as much as 1.79 million cy of  
3 overburden would be excavated during trenching for the SAR area pipelines. Without use of a  
4 rock screener, as much as 0.40 million cy of left-over material would need disposal. With a rock  
5 screener much of the excavated material would be used to create pipe zone backfill, thereby  
6 greatly reducing left-over material. With the rock screener, the majority of the remaining  
7 material would be rocks over 1-foot in diameter, which would be sold to one of the aggregate  
8 companies located within 10 miles of the Santa Ana River Construction area. Any very large  
9 rocks (up to 10 feet in diameter) unearthed would be left in clusters adjacent to the pipeline  
10 routes.

### 11 **1.2.1 Ancillary Pipeline Facilities**

12 The pipelines would have various appurtenances such as air valves, drains, and access vaults.  
13 The exact numbers, size, and locations of these facilities cannot be defined until pipeline design  
14 is complete. Air valves would be located approximately every 2,000 feet and/or at every  
15 topographic high point in the pipelines. Blow off structures (i.e., drains) would occur at  
16 topographic lows in the pipelines. In general, it is Muni's practice to locate manholes at every  
17 air valve and blowoff and at intervening points so that the pipelines can be accessed  
18 approximately every 1,000 to 2,000 feet. These inspection ports, air valves, and drains would  
19 generally be located underground in a concrete vault, with only the vault roof exposed.

20 At pipeline junctions and inspection ports, access and parking is necessary. Generally a  
21 driveway from an existing road, and a parking area approximately 50 feet by 100 feet to  
22 accommodate maintenance vehicles and equipment, would be required. An access road is  
23 proposed along the western most 4,500 feet of the Plunge Pool Pipeline Phase II. This road  
24 would be one lane (approximately 10 feet wide) with a gravel surface.

25 In addition to these various appurtenances, the Plunge Pool Pipeline would have two or three  
26 large associated facilities: the connection to the Inland Feeder intertie (Phase II), the potential  
27 new intake structure in Phase I, and the new intake structure in Phase III. The connection to the  
28 Inland Feeder would require the construction of an above-ground building to house flow  
29 measurement and control equipment. This structure would be approximately 12 feet by 20 feet  
30 in size with approximately 200 square feet of adjacent gravel surface parking. Similar structures  
31 would be required at the junction of the Low Flow Connector and Greenspot pipelines.

32 It is Muni's practice to install communications cable conduit with all new pipelines. The  
33 conduit, typically 2 inches in diameter, is placed on the exterior of the pipeline, and the  
34 communications cable is pulled through the conduit after the pipeline is complete. Generally,  
35 access vaults that serve the pipe are sufficient to serve the communications cable, but it is  
36 sometimes necessary to install a separate cable access point.

### 37 **1.2.2 Rerouting and/or Replacement of Existing Infrastructure**

38 As shown in Table 1-4, several utilities would have to be rerouted and/or replaced as part of  
39 the construction of the proposed facilities in the Santa Ana River Construction Area.

1  
2

**Table 1-4. Infrastructure to be Rerouted and/or Replaced during Construction in the Santa Ana River Construction Area**

<i>Infrastructure</i>	<i>Location</i>	<i>Description of Activity</i>
Plunge Pool By-Pass Pipeline	Seven Oaks Dam Outlet Work	Portion of the Plunge Pool By-Pass Pipeline would need to be rerouted to accommodate the Plunge Pool Pipeline (Phase III) Intake Structure. During construction, deliveries to users of the Plunge Pool By-Pass would be maintained.
SCE River Crossing Pipeline/North Fork Canal	SAR channel	While it may be possible to support the pipeline and dig underneath, it is assumed that it is necessary to take the SCE River Crossing out of service during construction of the Plunge Pool Pipeline Phase II. Deliveries that would have occurred through the SCE River Crossing Pipeline would instead be facilitated using existing Muni facilities. The affected sections of the SCE River Crossing would be replaced in-kind after construction.
North Fork Canal	Northwestern edge of SAR canyon	Construction of Phase I of the Plunge Pool Pipeline would eliminate an approximately 300-foot section of the North Fork Canal. Because a portion of the canal is comprised of a ditch lined with unreinforced masonry, it is not feasible to support the canal during construction. After construction, the affected section would be replaced with an in-kind structure.
Conservation District Canal	North bank SAR	To the extent possible, construction of Phase I of the Plunge Pool Pipeline would avoid those periods when licensed diversions are taken at the Francis Cuttle Weir. If necessary, deliveries that would have occurred through the Conservation District Canal would instead be facilitated using existing Muni facilities. After construction, the affected sections of the canal would be replaced with an in-kind structure.
Greenspot Pipeline	East bank of SAR south of Santa Ana Canyon Road	Construction of the Low Flow Connector would require a junction with the Greenspot Pipeline. During construction, it would be necessary to suspend use of the pipeline for approximately 2 weeks.
Redlands Aqueduct	SAR channel near Greenspot Road Bridge	The proposed Morton Canyon Connector II would cross the Redlands Aqueduct near the head of Morton Canyon, where the Redlands Aqueduct is a concrete pipe. During construction this portion of the Redlands Aqueduct pipe would be supported and kept in service. Closer to the Greenspot Pump Station, the proposed Morton Canyon Connector II would enter Greenspot Road to avoid crossing a portion of the original Redlands Aqueduct headworks (no longer in service).
Greenspot Road	South of SAR Crossing, north of Greenspot Pump Station	Approximately one lane of Greenspot Road would have to be closed for approximately 2 weeks for the installation of the Morton Canyon Connector II. Flaggers, markers, and barriers, would be used to direct traffic flow on Greenspot Road during lane closure.

3

**Table 1-4. Infrastructure to be Rerouted and/or Replaced during Construction in the Santa Ana River Construction Area (continued)**

Foothill Pipeline and SARC Pipeline	At junction of Foothill Pipeline and SARC Pipeline	Construction of Phase I of the Plunge Pool Pipeline would require a junction with the Foothill Pipeline near the SARC pipeline. During construction it would be necessary to suspend use of these pipelines for approximately 2 weeks.
Greenspot Road	Near junction of Foothill Pipeline and SARC Pipeline	It will be necessary to install the Plunge Pool Pipeline Phase II under approximately 300 feet of Greenspot Road. This would be accomplished in one of three ways: (a) crews would tunnel under Greenspot Road and the road would remain open; (b) this portion of Greenspot Road would be closed for approximately 1 month while crews trenched and installed pipe; or (c) this portion of Greenspot Road would be closed for approximately 2 months and a 1,000 to 1,500 foot long, up to 40 foot wide detour would be placed in the SAR wash just south of the existing road (see Figure 1-3).
Natural gas pipeline	Along Greenspot Road near access road for Seven Oaks Dam	This pipe would be exposed and supported in place and the Plunge Pool Pipeline would be installed underneath.
SCE electric line	Along Greenspot Road in the City of Highland	Where possible, the Plunge Pool Pipeline would avoid these lines, but if necessary the poles would be relocated.
Inland Feeder/Foothill Pipeline Intertie	Near Cone Camp Road	Construction of Phase II of the Plunge Pool Pipeline would require a junction with the Inland Feeder/Foothill Pipeline Intertie near Cone Camp Road. During construction, it would be necessary to suspend use of the intertie for an approximately 2-week period. During this time, the Foothill Pipeline would remain in service but the Inland Feeder operation would need to be interrupted.

### 1.2.3 Construction Equipment and Personnel

It is expected that each of the various construction activities - excavation, pipe installation, and backfilling - could occur simultaneously and throughout the construction period. It is anticipated that all pieces of equipment listed in Table 1-2 would be used at some time during construction activities in the Santa Ana River Construction Area.

In addition to the equipment listed in Table 1-2, deliveries of pipe segments and aggregate, trips by water trucks, and movement of dump trucks from the trenches to the soil stockpile area would occur continuously throughout the construction period. It is estimated that during the busiest construction periods, all these activities would generate approximately 68 off-site trips per day (if a rock screener is used), or 143 off-site trips per day if a rock screener is not used. A maximum of 63 workers would be on site during the most intense construction periods.

### 1.2.4 Construction Schedule

The proposed construction schedule for the different pipeline segments in the Santa Ana River Construction Area is illustrated in Figure 1-8. Phase I of the Plunge Pool Pipeline would be built over two dry seasons, taking 12 months stretched over a 17-month period. Construction of

1 later phases of the Plunge Pool Pipeline would occur in the future. Phase II of the  
2 Plunge Pool Pipeline would take approximately 19 months but, because this phase of the  
3 pipeline is generally outside the river corridor, it could be built in both the wet and the dry  
4 seasons. Before Phase III of the Plunge Pool Pipeline could be installed, a new intake structure  
5 and the upstream portion of the Low Flow Connector would have to be completed.  
6 Construction of Phase III of the Plunge Pool Pipeline and the remainder of the  
7 Low Flow Connector would take approximately 7 months and construction would be limited to  
8 the dry season.

9 Figure 1-8 shows Morton Canyon Connector II construction occurring in a future year of  
10 construction, concurrent with construction of the Plunge Pool Pipeline Phase III Intake. The  
11 Morton Canyon Connector II would benefit both Muni's existing and future operations and is  
12 necessary to fully utilize the Low Flow Connector Pipeline. It is possible that the  
13 Morton Canyon Connector could be built at the same time as any of the other pipelines in the  
14 Santa Ana River Construction Area or after completion of the these pipelines, but it would  
15 probably be constructed in the same timeframe as the Low Flow Connector.

16 Figure 1-8 also shows that it is likely that modification to the dam, construction of the new  
17 intake access road, and relocation of the streambed access road could occur at the same times as  
18 construction in the Santa Ana River Construction Area. However, construction of these  
19 elements could occur either before or after construction in the Santa Ana River Construction  
20 Area. Construction in the reservoir area could occur at the same time as the construction of  
21 most elements in the SAR Area, with the exception of Phase III of the Plunge Pool Pipeline and  
22 the Low Flow Connector.

### 23 **1.3 Devil Canyon Construction Area**

24 Table 1-5 summarizes the major construction activities in the Devil Canyon Construction Area.  
25 Construction in this area involves the installation of the Devil Canyon By-Pass. Pipeline  
26 installation would be the same as described for the Santa Ana River Construction Area. The  
27 proposed cross section for the Devil Canyon By-Pass Pipeline is shown in Figure 1-9 and the  
28 proposed construction staging is illustrated in Figure 1-4. Excavated material in the  
29 Devil Canyon area would be substantially less than in the other construction areas, on the order  
30 of 17,000 cy, with less than 3,300 cy of left-over material. This material would be spread over  
31 and adjacent to the pipeline route. Soil would be placed to avoid drainages, shaped and sloped  
32 to minimize erosion, and revegetated with native plants.

33 As shown in Table 1-6, several utilities would be crossed, but would not be interrupted, by  
34 construction of the proposed facilities in the Devil Canyon Construction Area.

35 It is anticipated that all pieces of equipment listed in Table 1-2 would be used at some time  
36 during construction in the Devil Canyon Construction Area. This construction area would not  
37 use a portable rock screener. In addition to the equipment listed in Table 1-2, trips by water  
38 trucks and deliveries of pipe segments and aggregate would occur continuously throughout the  
39 construction period. It is estimated that during the busiest construction periods, all these  
40 activities would generate approximately 22 off-site trips per day. A maximum of 13 workers  
41 would be on site during the most intense construction periods. As illustrated in Figure 1-8,  
42 construction of the Devil Canyon By-Pass is anticipated to take no more than 4 months.

**Table 1-5. Summary of Major Construction Activities  
in the Devil Canyon Construction Area**

<i>Construction Activity</i>	<i>Quantity</i>
Ground Disturbance	3 acres
Construction Corridor Width <i>Devil Canyon By-Pass</i>	150 feet
Estimated Excavation	17,000 cubic yards
Material Disposal	3,300 cubic yards
Maximum Daily Construction Personnel	13 persons
External Vehicle Trips per Day	22 vehicle trips

**Table 1-6. Infrastructure to be Rerouted and/or Replaced during Construction  
in the Devil Canyon Construction Area**

<i>Infrastructure</i>	<i>Location</i>	<i>Description of Activity</i>
DWR California Aqueduct	South of Devil Canyon Powerplant	Construction of the Devil Canyon By-Pass Pipeline would cross over the California Aqueduct. The California Aqueduct would not be taken out of service.
Metropolitan's Inland Feeder	South of Devil Canyon Powerplant	Construction of the Devil Canyon By-Pass Pipeline, depending on alignment, could cross near the Inland Feeder. Construction trenching would not be deep enough to affect the Inland Feeder.

#### 1.4 Lytle Creek Construction Area

Table 1-7 summarizes the major construction activities in the Lytle Creek Construction Area. Construction in this area involves the installation of the Lower Lytle Creek Pipeline and Cactus Basins Pipeline. The proposed cross sections for the Lower Lytle Creek and Cactus Basins pipelines are shown in Figure 1-9. The proposed construction staging area for the Lytle Creek Construction Area is illustrated in Figure 1-5. In the Lytle Creek Construction Area, trenching could generate as much as 49,000 cy of excess material. This sand-silt would be trucked to the construction staging area for later sale.

Pipeline installation would be similar to that described for the Santa Ana River Construction Area, except pipelines would be installed in existing streets and vertical shoring would be used. The pipeline trench would be installed in one lane of traffic and the adjacent lane would be reserved for construction equipment. To the extent possible, vehicles would be detoured from the construction area and the streets would be closed to general traffic. For homes with driveways connecting to the affected roadways, a temporary bridge would be placed across the pipeline trench and these residences would be allowed use of the remaining traffic lane. To limit disruption to roadways, the Cactus Basins Pipeline would be built in two-block segments. Each segment would be finished and opened to traffic before the next section of construction begins.

1  
2


**Table 1-7. Summary of Major Construction Activities in the Lytle Creek Construction Area**

<i>Construction Activity</i>	<i>Quantity</i>
Ground Disturbance	20 acres
Construction Corridor Width	
<i>Lower Lytle Creek Pipeline (in roadway)</i>	30 to 60 feet
<i>Lower Lytle Creek Pipeline (outside roadway)</i>	100 feet
<i>Cactus Basins Pipeline</i>	30 to 60 feet
Estimated Excavation	277,000 cubic yards
Material Disposal	49,000 cubic yards
Maximum Daily Construction Personnel	42 persons
External Vehicle Trips per Day	78 vehicle trips

3 Because both the Lower Lytle Creek and the Cactus Basins pipelines would be placed primarily  
4 in existing city streets, they would have multiple underground, and some overhead, utilities to  
5 cross. These would include West Valley Water District untreated and treated water pipelines,  
6 sanitary sewers, storm drains, underground electric, telephone, CATV and natural gas  
7 pipelines. Because the pipelines would be in an urban street, crossing utilities would be  
8 unavoidable. Crossings would use the normal construction techniques of support-in-place or  
9 remove-and-replace. In the case of West Valley Water District water pipelines, preliminary  
10 analysis shows that it would be possible to either avoid or support in place these pipelines  
11 during construction.

12 It is anticipated that all pieces of equipment listed in Table 1-2 would be used at some time  
13 during construction in the Lytle Creek Construction Area. This construction area would not use  
14 a portable rock screener. In addition to the equipment listed in Table 1-2, trips by water trucks  
15 and deliveries of pipe segments and aggregate would occur continuously throughout the  
16 construction period. It is estimated that during the busiest construction periods, all these  
17 activities would generate approximately 78 off-site trips per day. A maximum of 42 workers  
18 would be on site during the most intense construction periods. As illustrated in Figure 1-8,  
19 construction of the Lower Lytle Creek Pipeline would take no more than 5 months, but  
20 construction of the Cactus Basins Pipeline would take up to 2 years.

21 Construction in the Lytle Creek area would be a separate Project from construction in either the  
22 SAR or Devil Canyon areas, meaning construction in these three areas could, but would  
23 probably not, occur during the same period.



**Figure 1-1. General Location of Project Construction Areas**








Figure 1-2. Seven Oaks Dam and Reservoir Construction Area



**Figure 1-3. Proposed Project Facilities in the Santa Ana River Construction Area**



**Figure 1-4. Proposed Project Facilities in Devil Canyon Construction Area**






Figure 1-5. Proposed Project Facilities in Lytle Creek Construction Area



**Figure 1-6. Visual Simulation of Modifications to Seven Oaks Dam Intake Structure and Access Road**



**Figure 1-7. Modifications to Seven Oaks Dam Intake Structure**

**Seven Oaks Dam & Reservoir and Santa Ana River Construction Areas**

	Construction Time (months)	Year 1				Year 2				Year 3				Year 4												
		Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall									
Modifications to Dam	18 months over 28 month period																	12	13	14	15	16	17	18		
Modifications to Intake Tower Access Road	12 months		1	2	3	4	5	6	7		8	9	10	11	12											
Modifications to the Streambed Access Road	6 months									1	2	3	4	5	6											
Plunge Pool Pipeline Phase I	12 months over 17 month period		1	2	3	4	5	6	7	8	9	10	11	12												

	Construction Time (months)	Future Year				Future Year				Future Year				Future Year																					
		Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall																		
Plunge Pool Pipeline Phase II	19 months	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19															
Morton Canyon Connector II	3 months																					1	2	3											
Plunge Pool Phase III Intake	6 months																																		
Low Flow Connector, suspended	2 months																													2					
Plunge Pool Pipeline Phase III/ Low Flow Connector, underground shared trench	7 months																												1	2	3	4	5	6	7


**Devil Canyon Construction Area**

	Construction Time (months)	Year 1				Year 2				Year 3				Year 4							
		Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall				
Devil Canyon Bypass Pipeline	4 months	1	2	3	4																

**Lower Lytle Creek Construction Area**

	Construction Time (months)	Year 1				Year 2				Year 3				Year 4																	
		Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall														
Lower Lytle Creek Pipeline from Lytle Creek Pipeline	3 months	1	2	3																											
Lower Lytle Creek Pipeline from Cactus Basin Pipeline	2 months		1	2																											
Cactus Basins Pipeline	20 months	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20										

**Figure 1-8. Construction Schedule for Seven Oaks Dam and Reservoir and Santa Ana River Construction Areas**



**Figure 1-9. Cross-Sections of Proposed Trench Methods**



1    **2.0           OPERATIONS AND MAINTENANCE OF NEW FACILITIES**

2    **2.1           Routine Maintenance Activities**

3    Regular maintenance of the pipelines would include monthly visits to pipeline structures, i.e.,  
4    valve vaults, manholes, and drains, for basic inspection and equipment testing. Pipeline  
5    turnouts would be inspected daily. The spreading basins would be visited once a day when in  
6    use. These daily visits are needed to check on water levels and the general state of the basins,  
7    dikes, and other structures. Depending on prevailing winds and proximity to other  
8    development, regular maintenance activities at the spreading basins may include trash  
9    collection.

10   **2.2           Periodic Maintenance Activities**

11   Periodically, generally every 3 to 5 years, piping and related equipment that is above ground or  
12   within structures must be cleaned and painted. For spreading basins, as with conveyance  
13   facilities, piping and any other exposed equipment must be cleaned and painted at similar  
14   intervals. At intervals of 6 months to a year, depending upon water source and the length of  
15   time a basin has been in service, spreading basins are cleaned. Basins are taken out of service,  
16   allowed to dry and the bottom of the basins disked by tractor. These activities are necessary to  
17   maintain percolation rates. Activities associated with the Project would not affect the frequency  
18   with which spreading basins are cleaned.

**This page intentionally left blank.**