

California Regional Water Quality Control Board

Central Coast Region



Winston H. Hickox Secretary for Environmental Protection

> Site Map Fact Sheet

Internet Address: http://www.swrcb.ca.gov/rwqcb3 895 Aerovista Place, Suite 101, San Luis Obispo, California 93401 Phone (805) 549-3147 • FAX (805) 543-0397

Governor

Timber Harvest Information Form with Fact Sheet

1. Plan or Notice Name:	And Numb	er:		
Lower Little Creek THP	Unknown at this time			
2. Landowner's Contact Information:				
Name: California Polytechnic State University Foundat	ion			
Address: Foundation Administration Building 15	•			
City: San Luis Obispo	State: C	CA Z	Cip Code: 93407	
Phone: (805) 756-1402	E-mail address (optional):			
3. Name and Phone Number of Contact Person(s	s):	, ,		
Name: Dr. Walter R. Mark		Phone	Phone: (831) 427-1718	
Name: Dr. Douglas Piirto		Phone	Phone: (805) 756-2968	
4. Registered Professional Forester:				
RPF Name/Signature:		RPF Number:	· · · · · · · · · · · · · · · · · · ·	
Steven R. Auten, Dr, Walter R. Mark, Dr. Douglas Piirto #2734, #1250, #2179			#2179	
Address: 3564 Highway 1, 125 Swanton Road, Cal Poly Stat	te University (Building 11, Re		
City:		State:	Zip Code:	
Davenport, Davenport, San Luis Obispo		CA, CA, CA	95017, 95017, 93407	
Phone: (831) 457-6387, Above, Above	E-mail a	ddress (optional));	
5. Certification:				
I, the Landowner, hereby certify under penalty of per accompanying fact sheet accurately represent site cor responsible for all activities that occur on my propert with all conditions of any Waste Discharge Requiren above-referenced activity.	iditions and I u y. I also under	inderstand that, a stand that I am i	as the Landowner, I am ultimately altimately responsible for compliance	
Signature: Dan With CA			Date: 1/12/04	
Attachments:			Timber Application Form	

TIMBER HARVEST PLAN FACT SHEET

The following supplemental information will be used in the approval process of the above-referenced Timber Harvest activity.

1. Timber Harvest Plan

Name: Lower Little Creek THP	Number: Unkno	Number: Unknown at this time		
Location: California Polytechnic State University Swanton Pacific Ranch				
2. Responsible Parties				
Land Owner California Polytechnic State University Foun	dation			
Address: Foundation Administration Building 15				
City San Luis Obispo	State CA	Zip Code 93407		
Phone: (805) 756-1402	E-mail address (optional):			
Timber Owner (if different from Land Owner): Same as Lan	nd Owner			
Address:				
City	State	Zip Code		
Phone:	E-mail address (optional):			
Forester: Steven R. Auten, Dr, Walter R. Mark, Dr. D	Douglas Piirto			
Address: 3564 Highway 1, 125 Swanton Road, Cal Po	ly State University (I	Building 11, Room 217)		
City: Davenport, Davenport, San Luis Obispo	State: CA, CA, CA	Zip Code: 95017, 93407		
	E-mail address (optional)			
3. Timber Harvest Plan Summary				
a) Acreage of THP: 124 Acres				
b) Logging Technique (Yarding) (check	all applicable):			
X Ground based (skidding, long Cable Yard Heliconter	line)			

c)	Erosion Hazard (check all applicable):
	Medium X High Extreme
d)	Stream Class(es)- (# of each type of stream):
	$ \begin{array}{c} \underline{1} & I \\ \underline{3} & II \\ \underline{3} & III \end{array} $
e)	Percent Canopy Retained in the Watershed & Lake Protection Zone (WLPZ):
	85% (for 75' closest to watercourse); 65% (for remaining 75') Class I 50% Class II n/a Class III No No-Cut Zone(s)? (YES/NO) If yes, describe
f)	Roads
	Existing Roads (number/length) 4/4.34 miles New Roads (number/length) 0/0.0 miles Reconstructed Roads (number/length) 0/0.0 miles Roads in unstable areas? (YES/NO) If yes, explain No. Roads in WLPZ? (YES/NO) If yes, explain Yes. One road in Class I WLPZ for Little Creek.
g)	Landings
	Existing landings (number) 10 New Landings (number) 0 Reconstructed Landings (number) 0 Landings in unstable areas? (YES/NO) If yes, explain No.
	Landings in WLPZ? (YES/NO) If yes, explainYes. One landing in Class II WLPZ on the edge of Class I WLPZ.
h)	Skid Trails
	Existing skid trails? (number/total length) 12 / 2.26 miles New Trails (number/total length) 0 / 0.0 miles Skid Trails in WLPZ (YES/NO)? If yes, explain No. Trails in unstable areas (YES/NO)? If yes, explain No.
	Truib in anomoto aromo (Thorrivo): in you, explain 110.



i) Mitigation Points (summarize or import from timber harvest plan)

Water Crossings

X1: This is an existing Class III watercourse truck road crossing, with a 36 inch CMP culvert. This will be used as is. Following operations, the culvert, which has a history of problematic debris obstructions, will be removed and replaced with a rock lined low water crossing. Some minimal bank back-sloping will occur (little is necessary as banks are not tall), and the crossing will be lined with 5-10" gabion rock.

X2: This is an existing road crossing below a seep. During the winter months the seep contributes to saturated soil conditions in the road for extended periods of time. Beyond the problems usually associated with saturated roads, this one is now beginning to exhibit damage from feral pigs attracted by the soggy soil. A Freedom drain will be installed, parallel to the road, on the uphill side of the road. Water from the seep will be intercepted by this Freedom drain before entering the road prism. The drain will be connected to a pipe under the road and drained on the downhill side of the road.

X3: This is an existing Class III watercourse truck road crossing, with a 30 inch culvert. This will be used as is. Following operations, the road on top of the culvert and on both approaches will be seeded with annual rye at a rate of 35 lbs./acre.

X4: This is an existing Class II watercourse crossing near an intersection which includes two parallel roads and two 24 inch CMP culverts (one under each road). The truck roads found at this crossing will not be used for log hauling, only skidding. The uphill road section will be outsloped from approximately the location of the pipe west back to the intersection. On the lower road, a berm will be built up just east of the location of the pipe. This road will also be dipped out approximately 20 feet west of the pipe, and water will drain away from the culvert fill prism, over a more stable configuration, and then back into the channel of the Class II. The net effect of this mitigation will be to direct drainage off of the top road and down toward the lower road. The lower road will then direct water away from the pipe into the dip so that water will be directed away from the fill prism and back into the original channel.

X5: This is an existing Class III watercourse crossing utilizing an 18-inch plastic culvert. The culvert is currently significantly "shotgunned" out of the side of the road fill prism. Integrated in the road fill prism at this location is a historical hand-stacked rock wall built for a railroad grade around the turn of the 20th century. Because of the archaeological protection due the rock wall, the only appropriate mitigation here is to install a downspout from the end of the culvert pipe. A downspout of approximately 40 feet in length will be installed, and it will terminate in the bottom of the watercourse channel.

X6: This is a crossing of Little Creek (a Class I watercourse) utilizing a railroad car bridge. Until recently, this bridge was used regularly for forest research and education access, and also for also for management activities. During the major storms of 1998, one of the bridge abutments was washed out, and the bridge collapsed. This existing infrastructure is to be repaired back to usable condition by establishing an abutment where the last one was lost. The bridge and bridge abutment design is being done by Tim Best, Certified Engineering Geologist. Repair of the bridge at this location will have two primary watershed benefits. As the bridge is currently resting where it fell, it is at great risk of causing a log jam, which could potentially cause tens of thousands of



yards of soil to wash out. Also, the logs which were stacked as the original abutment on one side of the bridge have now been dislodged, so the soil behind them is now actively eroding. Once the bridge is reset, it will have much greater clearance, and the replacement abutment will again protect the bank from significant erosion.

Roads

The native surface road which runs for approximately one mile along the northern bank of Little Creek is to be periodically dipped out with large rolling dips and rocked for its entire length from Swanton Road to Landing L5. Beyond Landing L5, the middle road is proposed for use as a skid trail. The portions of this road used for skidding are to be rocked following operations.

Skid Trails

See above for the rocking of a haul road to be used as a skid trail.

Landings

- j) In Lieu Practices (YES/NO)? If yes please explain reason(s) in lieu practices are utilized. Yes. In lieu practices are utilized at one landing location on existing infrastructure. Landing L5 is within the WLPZ for a Class II watercourse, and also on the edge of the WLPZ for a Class I watercourse. No other location is reasonably feasible for the placement of this landing, and furthermore, any relocation of the landing would require new construction and therefore unnecessary land changes. Also, part of the motivation for the land managers to conduct timber operations in this area is to facilitate the hydrologic improvement of the roads leading up to and out of this landing.
- k) Water Drafting (YES/NO)

No.

Drafting location(s)

Drafting flow rate (gallons/minute)

Other drafting in Watershed (number/total flow rate estimate)

1) Winter Operations? (YES/NO)

Yes.

If yes, summarize

Winter Period Operating Plan

This plan is located in a watershed with threatened and impaired values (Lower Scotts Creek Watershed). This means the effective winter period is from October 15 to May 1.

- Erosion Hazard rating: The EHR is high for the majority of the plan area. Refer to the EHR worksheets located in Section V of the THP for more information on the soil type.
- 2. Mechanical site preparation methods: None



- 3. Yarding System: Ground based equipment operations are proposed for the winter period, specifically: skidding/yarding, trucking, log loading, falling, re-construction of logging roads, tractor roads or landings, construction of fire breaks, lopping, light vehicle access (pick-up trucks or smaller vehicles such as quad-runners), and erosion control structure installation will occur up to November 15.
- 4. Operating Period: The operating period for this plan will be

General Logging Season: May 1-October 15 Winter Period: October 16- May 1

October 16 – November 15: Operations referred to under Yarding System are proposed through this time period.

November 15 - May 1: Falling, lopping, tree planting, and erosion control will occur in the harvest area only. ATV's, foot traffic, and other light tracking vehicles will be allowed to access the property.

- 5. Erosion control facilities, timing: During the winter period, erosion control structures will be installed:
 - a. Concurrent with completion of use. 14 CCR 914.6(b)
 - b. Prior to the sunset if 30% or greater chance of rain is forecast before the next day or ten days whichever is less. 14 CCR 916.9 (n)(1)(c)
 - c. Prior to any day with a National Weather Service forecast of a chance of rain of 30% or more, a flash flood warning, or flash flood watch. 14 CCR 916.9 (m)(2)
 - d. Prior to the start of any rain which cause overland flow across or along the disturbed surface within a ELZ or EEZ designated for Watercourse or Lake Protection
- 6. Consideration of form of precipitation: Rain
- 7. Ground conditions: Tractor operations shall only occur during extended periods with low antecedent soil moisture and no saturated soil conditions.
- 8. Silvicultural system: Selective Harvesting
- 9. All operations within the ELZ will be completed by November 15, with the exception of falling, lopping, tree planting, and erosion control which will extend to May 1.
- 10. The following are equipment limitations during the winter period:
 - a. Operations as defined in this winter operating plan will occur from October 16-November 15 or until a maximum of 4 inches of precipitation has occurred. Provided saturated soil conditions do not exist (14 CCR 914.7 (c)(1)), construction or use of tractor roads, tractor yarding, road/landing construction or re-construction or hauling may occur during this period under the following conditions (to comply with 916.9(1)): where cumulative precipitation totals are <2" (as measured by the Big Creek CDF station commencing October 15th), the operations specified above shall not commence until at least 24 hours have elapsed with no measurable precipitation since the most recent ½" or greater precipitation event. Where cumulative precipitation totals are between 2" and



4" (as measured by the Big Creek CDF station commencing October 15th), the operations specified above shall not commence until at least 48 hours have elapsed with no measurable precipitation since the most recent $\frac{1}{4}$ " or greater precipitation event.

- b. Not more than two skid trails (refers only to trails > 300 feet in length) per piece of skidding equipment shall be open (i.e. not waterbarred) at any time.
- c. Operation of trucks and heavy equipment on roads and landings shall be limited to those with a stable operating surface.
- 11. Known Unstable areas: Operations on unstable areas in the winter period will be limited to felling, bucking, lopping, tree planting, and erosion control.
- m) Cumulative Impact Analysis


Percent of Watershed to be harvested	<u>4.1%</u>	
Threatened and Impaired for Steelhead/C	oho? (YES/NO)	<u>Ves</u>
303(d) Listed Watershed (YES/NO)? If y	yes, what is the im	pairment (sediment, temperature,
etc.)? No.		
Sources of Cumulative Impacts (briefly d	lescribe)	
Sources of cumulative impacts include	residential devel	opment, agriculture, natural
processes, and roads.		-

o) Names and addresses of any property owner within 300 feet of the timber harvest area or harvest area entrance road (from public right of way).

See attached list.



LOWER LITTLE CREEK THP: LOCATION MAP
USGS 7.5' QUADRANGLE, DAVENPORT, T10S, R3W, PORTIONS OF SECTIONS 16, 17 AND RANCHO AGUA PUERCA Y LAS TRANCAS





- Existing Skid TrailsClass I WatercourseClass II WatercourseClass III Watercourse
- Spring
- Unstable Areas
- Structures

 / 40 Foot Contours



Big Creek Forestry Department 3564 Highway 1 Davenport, CA andym@big-creek.com

LOWER LITTLE CREEK THP: OPERATIONS MAP USGS 7.5' QUADRANGLE, DAVENPORT, T10S, R3W, PORTIONS OF SECTIONS 16, 17 AND RANCHO AGUA PUERCA Y LAS TRANCAS 5000 Feet 4000 1000 0 1000 2000 3000 **LEGEND Property Line** Existing Skid Trails Spring Class I Watercourse Harvest Area Unstable Areas Swanton Road Class II Watercourse Structures Big Creek Forestry Department Class III Watercourse / Existing Landing 3564 Highway 1 Davenport, CA 40 Foot Contours Pond **Existing Haul Road** andym@big-creek.com

LOWER LITTLE CREEK THP: OPERATIONS MAP USGS 7.5' QUADRANGLE, DAVENPORT, T10S, R3W, PORTIONS OF SECTIONS 16, 17 AND RANCHO AGUA PUERCA Y LAS TRANCAS 1000 0 1000 2000 3000 4000 5000 Feet **LEGEND Property Line** Existing Skid Trails Spring Harvest Area Class I Watercourse Unstable Areas Swanton Road Class II Watercourse **Structures** / Class III Watercourse Big Creek Forestry Department Existing Landing / 40 Foot Contours 3564 Highway 1 Existing Haul Road Pond Davenport, CA andym@big-creek.com

PROTOCOL FOR CONDUCTING COMPANY ROAD INVENTORIES & MAINTENANCE

Purpose

Big Creek Lumber Company owns and controls over 11,000 acres of forestlands on which there are over 60 miles of permanent, temporary, surfaced, and un-surfaced roads. Maintenance of these roads requires frequent monitoring and treatment.

This document has been drafted to provide the standard operating procedures for conducting and recording road inventories and for the use of the inventory to direct appropriate treatments. This protocol has been drafted so as to guide road inventories consistent with Big Creek goals & objectives and with the certification of Big Creek's lands with the Forest Stewardship Council (FSC).

Process of Road Inventory

Big Creek conducts road inventories on varying intervals, depending upon (1) the designated use of the road, (2) the intensity of precipitation received, (3) the hydrologic activity of the stream system in the area, (4) the susceptibility of the road and appurtenant crossings to failure or damage, and (5) the interval of time since that portion of road was used.

On properties where there has been recent activity or road use, especially if road drainage was altered or improved, review of the roads is conducted more frequently. For each portion of road, Big Creek has designated a standard interval of 2 inches of rain per storm event as the cue to send out its light brigade. The 2" standard interval is subject to change based on the relationship between the five factors listed above.

When indicated by the interval period, or when deemed necessary otherwise, an individual or group of persons will review the portion of road. Road inventory may be conducted on foot, by pickup, or (especially in wet periods) by ATV or other light-tracking vehicle. While conducting the inventory, the person or persons will do handwork, where necessary, to clear and improve drainage structures and culverts.

Each instance a portion of road is inventoried, a form is filled out recording the observations of the person (see Appendix B, Road Inventory Form). This form allows the person to record the location, date, problem, and proposed solution. This form is then submitted to the Chief Forester of Operations (CFO).

After the road inventory form is completed, it is entered into the roads inventory database (a spreadsheet which tracks observations, work completed, and dates of last review for a portion of road).

If the need for repair or maintenance is immediate, the road reviewer will immediately notify the Chief Forester of Operations so that an appropriate treatment may be planned and initiated. All road inventory forms submitted to the CFO are reviewed, and potentially urgent problems are further analyzed to determine if immediate treatment is necessary. When immediate treatment is prescribed, the project is listed with indication of urgency on a dry erase board posted in the Big Creek Forestry Office. As soon as resources are available to conduct the treatment operations, the necessary equipment, materials, and personnel are dispatched to the site.

After the site is treated, the CFO or the CFO's designee will review the site to determine the success of the treatment. This site, at an interval dependent upon the treatment, will be reviewed over time to evaluate success of treatment and to determine if follow-up treatment is necessary.

For sites that do not require immediate treatment, the records for that site will not be further reviewed until the biennial summary of roads is prepared (May 1 and November 1 of every year). At these times corresponding to the approximate end and beginning, respectively, of the winter period), the latest records for each property are reviewed and responsibility for appropriate treatments are delegated. Subsequent evaluation of the treatment's success is conducted, and follow-up treatment prescribed, if necessary.