

Schedule of Future Actions

Action Type				Start Date	Finish Date	Responsible Entity
BMP Revisions	NPS Category	WQMH BMPs	Priority			Regional Office
	Timber	1-1	1	10/13	03/15	
		1-5, 1-13	2	10/14	09/16	
		1-6, 1-25	3	10/16	09/18	
	Mining	3-2	1	10/12	09/13	
	Recreation	4-4, 4-5, 4-6, 4-10	1	10/11 01/12	09/14	
	Vegetation Management	5-2, 5-4, 5-6	2	10/15	09/17	
	Fire Suppression and Fuels Management	6-4, 6-5	1	10/11 02/12	03/13	
		6-1, 6-6	2	10/15	09/17	
		2 New Riparian Protection BMPs	1	10/11 01/12	09/13	
	Watershed Management	7-7,7-8	1	06/11 12	06/12 13	
		7-4, 7-6	2	03/13	09/16	
		7-1, 7-2, 7-3, 7-5	3	10/16	09/18	
BMP Admin.	New standard Regional C clauses to include site-specific prescriptions in timber sale contracts			10/11	06/12	
BMP Implementation	Revised field evaluation forms for:					
	Road BMPs			10/11 02/12	09/12	
	Grazing BMPs			10/11 02/12	0306/ 12	
	BMPs 4-7.1 though 4-7.9			10/11 03/12	0912/ 12	
	Revised database & entry forms per 2009 BMPEP report			10/11	09/12	
	Sample pools for retrospective BMPEP evaluation			10/11 03/12	0306/ 12	Forest
Monitoring	Baseline network for in-channel monitoring			10/11 03/12	0306/ 12	
	USFS Quality Assurance Project Plan			1012/ 11	09/12	
	New database and data entry forms for:					Regional Office
	In-channel monitoring results			01/12	09/12	
	Watershed improvement inventories			01/12	09/12	
	Watershed improvement accomplishments			03/12	12/12	
	Training for users in national forests			01/12	06/12	

Develop Website	Distribution of WQ info for NFS lands	01/12	09/12	
	Reporting WQ problems	10/11	03/12	
	On-line BMP reference library	01/12	06/12	
Watershed Management	Relate to results of other programs per WQMH	06/12	09/12	Forest
	Complete assessment of all 6 th -field subwatersheds	11/10	03/11	
	Complete prioritization of 6 th -field subwatersheds	06/11	09/ 11 <u>12</u>	
	Watershed improvement plans (per Attachment E)	10/11 <u>01/12</u>	03/06 <u>12</u>	
	Project-specific remediation plans	As required		
Adaptive Management	Establish standing tribal/stakeholder advisory committee	09/11	<u>02/12</u> /11	Regional Office

DRAFT